

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Tuesday 9/25/19

Report prepared by:

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 8:30 a.m.

Stop: 9:30 a.m.

Contractor Work Hours: Start: 7:30 a.m.

Stop: 4:30 p.m.

Location of Work: Black Point Beach Jobsite

Site Visitors: None

Site Condition: partly cloudy then clearing Temp around 70 degrees and climbing.

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	?
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y
	304E CAT mini-loader	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: Rick pointed out that the 2nd sheet encountered a large boulder (suspected) and they couldn't penetrate more than 2.5 feet before they hit the boulder. Right now the sheets are all just close to the final elevation and they plan to come back and push them in to the final elevation after they install a dozen or so sheets. They will be giving this 2nd sheet another try to get it down further at that time. DOCKO sent additional surveyor information to Pinder and myself which showed a few points that Pinder could use for a benchmark. Rick did receive the info.

Comments:

Job Photos: 3 photos including the 2nd sheet higher elevation, and the alignment of the installed sheets looking west.