

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Tuesday 10/01/19

Report prepared by: *Donald W. Kenney*

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 10:30 a.m.

Stop: 11:30 a.m.

Contractor Work Hours: Start: 7:00

Stop: 4:30 +/-

Location of Work: Black Point Beach Jobsite

Site Visitors: None

Site Condition: overcast, Temp 70 in morning then clear, temp 70's in afternoon

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	Reg Pinder
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y
	304E CAT mini-loader	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: Rick told me they worked until about 6:30 p.m. last night getting in sheet #32.

Comments: This rock blocking sheet #33 should be the last obstruction. There are only 5 more sheets to install and they have probed for these last 5 sheets and found no obstructions (other than for sheet #33).

Job Photos: 4 photos including trying to chip the rock away from sheet #33, armor stone placed on the south side, and 2 of the rock pieces chipped away for installation of sheet #32.