

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Tuesday 9/28/19

Report prepared by: *Donald W. Kenney*

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 11:00 a.m.

Stop: 11:30 a.m.

Contractor Work Hours: Start:

Stop:

Location of Work: Black Point Beach Jobsite

Site Visitors:

Site Condition: clear, Temp mid-70's.**Work Force:**

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	Reg Pinder
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?
Note ;Contractor was not on site today			

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions:

Comments: Pinder stated yesterday at the Progress Meeting that they intended to work today and would start about 9 to 9:30. I arrived at 11 and they were not here and it did not appear that they were here earlier. So I just looked at the work they did yesterday. They installed 7 sheets to their approximate elevation and drove the previous 21 sheets all to the final elevation except for the one sheet that hit rock in the northeast corner. They laid out the cut line for that sheet and intend to cut off approximately 18 inches off the top.

Job Photos: 5 photos including the sheet piles installed yesterday, looking from west to east, the sign at Whitecap Rd saying the beach is closed, the barricades at Nehantic Dr., and the one sheet that will have the top cut off.