

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Monday 9/23/19

Report prepared by:

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 8 a.m.

Stop: 9:30 a.m.

Contractor Work Hours: Start: 7:30 a.m.

Stop: 4:00 p.m.

Location of Work: Black Point Beach Jobsite

Site Visitors: None

Site Condition: Clear at first then mostly cloudy by 9:30, Temp around 70 degrees and climbing, Dry site

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	?
	Working Supt	1	Rick Pinder
	Laborer	1	Ned

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y
	304E CAT mini-loader	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: I talked to Rick about having our first meeting this week. We agreed to shoot for this Friday, 7 a.m. on the jobsite if the weather is nice. I called Keith Neilson and asked if he could make it to the meeting at that time. Keith said yes he could. I will send out the agenda and meeting request to Rick, Keith, Charles (Design), and Steve (Black Point).

Comments: I received notice last Wednesday nite that I was confirmed as the Clerk of the Works for the Black Point Beach Club. The first time I was able to get by the jobsite was last Saturday and I noticed that the Contractor had already mobilized equipment and had begun a little work at the east end of the pier. I took some “pre-existing” photos today but they don’t accurately depict the pre-existing conditions because the Contractor had already mobilized.

Job Photos: 18 photos including equipment photos, staging areas, access/egress routes, pre-existing conditions, and ongoing work.