

DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION

1/3

Date: Tuesday 9/24/19

Report prepared by: *David W. Kenney*

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 8:15 a.m.

Stop: 10:00 a.m.

Contractor Work Hours: Start: 7:30 a.m.

Stop: 4:00 p.m.

Location of Work: Black Point Beach Jobsite

Site Visitors: None

Site Condition: partly cloudy, Temp around 66 degrees and climbing, Dry site. Rained last nite

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	?
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y
	304E CAT mini-loader	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: Rick asked me to call Keith Neilson and request that a bench mark be installed so they could work off an exact elevation. I looked at the drawings and could not find a bench mark anywhere so I called Keith. Keith confirmed there was no bench mark and would arrange with the surveyor to install one. I told Keith that Pinder could use it asap. Keith said he would have to charge Pinder for it. I relayed all this back to Rick.

Comments: It was surprising that Pinder and DOCKO had not already set a bench mark prior to this time. It shouldn't cause any delay to the work tho.

Job Photos: 6 photos including material delivery and installation of the first sheet pile.