

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Tuesday 9/26/19

Report prepared by: *Donald W. Kenney*

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 9:15 a.m.

Stop: 11:00 a.m.

Contractor Work Hours: Start: 7:30 a.m.

Stop: 6 ? p.m.

Location of Work: Black Point Beach Jobsite

Site Visitors: None

Site Condition: clear then partly cloudy later in afternoon Temp around 75 degrees.

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	?
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y
	304E CAT mini-loader	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: Rick and I reviewed the survey information given to us by DOCKO for a bench mark. Rick took the elevation at the northeast corner of the small pier just to the south (straight out from the southern staging area) and transferred a benchmark onto the groin under repair for this project. He needed it today in order to vibrate the previously installed sheets to their final elevation.

Comments: Rick gave me the DEEP Certificate of Permission and I tacked it to the Black Point bulletin board in the southern staging area. See photos.

Job Photos: 7 photos including the armor stones placed in the water, the alignment of the installed sheets looking west, and the posted DEEP Certificate of Permission.