

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

1/3

Date: Tuesday 9/27/19

Report prepared by:

Name: David Kenney

Job Title: Clerk of the Works

My Work Hours Onsite: Start: 7:00 a.m.

Stop: 8:45 a.m.

Contractor Work Hours: Start: 7:00 a.m.

Stop: 4:30 +/- p.m.

Location of Work: Black Point Beach Jobsite

Site Visitors: Black Point Pier Committee members - Steve Beauchene, Will Fountain, Bill McDowell, Bob Kallaugher, and Mike Johnson

Site Condition: clear, Temp mid-60's.

Work Force:

CONTRACTOR NAME	TRADE	# OF EMPLOYEES	EMPLOYEE NAME
Pinder Construction	Operator	1	Reg Pinder
	Working Supt	1	Rick Pinder
	Laborer	1	Ned
	Iron Worker	1	?

Contractors Equipment:

JOB SITE EQUIPMENT			
CONTRACTOR	TYPE	QUANTITY	OPERATIONAL
Pinder Construction	287C CAT mini-loader, rubber tracks	1	Y
	320 CAT Excavator, steel tracks	1	Y

**DAILY INSPECTION REPORT
BLACK POINT BEACH GROIN RESTORATION**

3/3

Extra work: N/A

Delays: N/A

Testing: N/A

Field Memos: N/A

Discussions: The first Progress Meeting was held this morning at 7 a.m. Refer to the Progress Meeting Minutes for discussions held.

Comments: Pinder intends to work tomorrow Saturday, starting about 9 a.m. Black Point has no problem with Saturday work nor does it appear that East Lyme has problems with it.

Job Photos: 4 photos including the north side of the staging area on Nehantic Dr, the taped-off staircase to the beach on Indianola Dr., and the sheet piling installed looking east to west.